

**TENDERS / CONTRACTS UNDER INTEGRITY PACT IN COCHIN PORT TRUST AS ON 30.09.2019**

Sl. No.	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
<b>A. CIVIL ENGINEERING CONTRACTS</b>										
1	Construction of Jetty and allied facilities for Govt. of India at Cochin Port.	64.049	59.7573	(-) 6.7	8 of 2017-18	M/s Marymatha Construction Co; Muvattupuzha	26.08.2017	24 months	Sri. Joji Paul, Dy. CE (CP)	Physical progress of 99% achieved and the remaining work is in progress. Extension of contract period granted up to 16.10.2019.
2	Construction of International Cruise Terminal at Ernakulam Wharf.	22.34	23.2264	(+) 3.97	12 of 2018-19	M/s K V Joseph & Sons, Edappilly	03.08.2018	18 months	Smt. Philo C A SE (Dredging)	Physical progress of 73% achieved and the remaining work is in progress.
3	Construction of Jetty and allied facilities for Indian Coast Guard at Cochin Port.	69.44	58.71	(-) 15.45	16 of 2018-19	M/s Kargwal Construction Pvt. Ltd; Mumbai.	06.10.2018	24 months	Sri. Joji Paul, Dy. CE (CP)	Physical progress of 25% achieved and the remaining work is in progress.
4	Dredging for maintenance of channels and basins at Cochin Port for the year 2019-20.	114	83.9	(-) 26.4	12 of 2019-20	M/s Dredging Corporation of India Ltd.	09.05.2019	12 months	Smt. Philo C A SE (Dredging)	Work is in progress.

5	Providing additional tourism facilities at the CoPT walkway near BOT Bridge	5.4625	5.2877	(-) 3.2	15 of 2019-20	Sri. Shajjal T M PWD Contractor, Kalpetta, 673121	29.07.2019	12 months	Sri. A G Sathyan, SE (CM)	Physical progress of 20% achieved and the remaining work is in progress.
---	---	--------	--------	---------	---------------	---	------------	-----------	---------------------------------	--

**B. MECHANICAL ENGINEERING CONTRACTS**

6	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970			25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	From the date of getting EC.	60 months from the date of award of project.	Chief Mechanical Engineer.	LoA issued to M/s CSL on 19.09.2012 and agreement signed on 24.12.2012. Existing workshop facility together with land area of 8.12 Ha. and adjoining water area of 15 Ha. was handed over to M/s CSL on 12.04.2013. Environmental clearance for the project was obtained from MOE&F on 22.06.2017. M/s CSL has issued work order for the project on 18.09.2017. After completing the road alignment work, 8.134 Ha. of land was handed over to M/s CSL on 16.10.2017 for second stage development. M/s CSL has obtained all clearances required for the commencement of construction on 09.01.2018. Physical progress of 54.56% achieved and the remaining work is in progress.
---	--	-----	--	--	-----------------------	------------------------------------	------------------------------	--	----------------------------	---

7	Design, Manufacture, Supply, Erection, Testing and Commissioning of one No. Rail Mounted Electrical Level Luffing Crane of Capacity 15 T for GoI Berth including the warranty for two years and thereafter AMC for 5 years.	15.3	13.82	(-) 9.7	10 of 2018-19	M/s Mukand Ltd; Thane, Maharashtra	15.01.2019	30.09.2019	Dy. CME (Ele)	Work is in progress at contractors site. Wheel Bogie, A-Frame, Portal Beam and Central Column received at CoPT site. Physical progress of 48% achieved.
8	Providing HT power supply to the premises of M/s BPCL-KR at NTB for a contract demand of 2000 KVA for their heat traced pipe line project.	2.8099	3.3354	(+)18.77	13 of 2019-20	M/s Helsa Electricals Pvt. Ltd; Kochi-19.	30.03.2019	14.08.2019	Dy. CME (Ele)	Time of completion extended up to 24.11.2019. Physical progress of 45% achieved. Work held up due to monsoon and delay in getting approval of PWD for road cutting.