

**TENDERS / CONTRACTS UNDER INTEGRITY PACT**

**AS ON 04/03/2016**

**I. CIVIL ENGINEERING CONTRACTS**

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036.	29/08/2015	12 months	Shri. K.P. Vimalkumar, SE (Dredging)	Modification of crane and barges, dredging for pile installation, material collections etc. are in progress. Procurement and approval by third party inspection agency for installation work is in progress.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	Mid of 2016	--	--	LOI has been issued to the firm on 17/08/2015.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatanam, 530020	10/09/2015	24 months	Shri. Joji Paul, SE (CP)	Detailed design for MULT Jetty and Barge Jetty is in progress. Installation of test pile is in progress. There are hindrances from local fishermen for execution of project.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Shri. K.P. Vimalkumar, SE (Dredging)	Work in progress.
5	Dredging for maintenance of channel and basin at Cochin Port for the years 2015-16 and 2016-17.	---	290	Nomination	14 of 2015-16	M/s Dredging Corporation of India Vishakapattanam	01/05/2015	2 years	Shri. K.P. Vimalkumar, SE (Dredging)	Work in progress deploying two TSHDs.

## II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
6	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Commissioning trials of FF system was carried out on 18/01/2016 and 19/01/2016. Deficiencies noted during trials are being attended by the firm.
7	Supply, Installation, Testing and Commissioning of Oil Spill Response Equipments for combating Tier-I Oil Spills at Cochin Port.	9.32	--	--	--	--	--	--	Shaji Abraham, Manager, Marine Pollution Control.	Techno-commercial bids opened on 24/02/2016 and the evaluation of bids are in progress.
8	Supply, Manning, Operation and Maintenance of one no. pilot launch with steel hull on hire basis to CoPT for 5 years extendable by 2 years.	8.08	--	--	--	--	--	--	Rajesh Velayudhan, Chief Engineer (Marine)	Techno-commercial bid opened on 21/01/2016. Sanction has been accorded by Chairman to open price bids of two qualified bidders.