

**Contracts concluded during November, 2011 and Status of Ongoing Contract works as on 30<sup>th</sup> November, 2011**  
**(works costing Rs.25 lakhs and above) under Civil Engg. Department**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical evaluation	No. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical Progress (%)	Reasons for delay	Remarks
<b><u>Contracts Concluded during November, 2011</u></b>																	
								Nil									
<b><u>Status of Ongoing works</u></b>																	
T10/T-1524/2010-C	Supply and fixing of Cell type Rubber fender ((800H, 1250H & 1700H) at various berths of Cochin Port.	Website / News paper	10-08-2011	Two Bid System	02-09-2011	2 Nos.	2 Nos. 1. M/s. IRM Offshore and Marine Engineers Pvt. Ltd., Ahmedabad-382115 2.M/s. HI-TECH Elastomers Ltd. , Ahmedabad-380015	Nil	Yes.	Agreement being executed	M/s. IRM Offshore and Marine Engineers Pvt. Ltd., Ahmedabad-382115	48,53,600	12-10-2011	11-02-2012	—	—	Work in progress
SEZ/T-1544/2011-C	Raising of low lying area at Puthuvypeen SEZ	Website / News paper	06-06-2011	Two Bid System	23-06-2011	10 nos.	7 nos. 1.M/s.KVJ Builders & Developers, Edapally 2. M/s.Deens Constructions, Palarivattom 3.M/s. Marymatha Constructions, Muvattupuzha 4.M/s.W.K.Construction s, Kollam 5.M/s. Poonam Grahnrman Pvt. Ltd., Mumbai 6.M/s.Basil Associates, Tripunithura 7.M/s.Thermo fab Insulations, Kochi	3 nos. 1.M/s.Ants Builders & Developers Pvt. Ltd. 2.Mr.Kunjumon, Thottungal(H), Kumarapuram 3.M/s.Cochin Scaffolding Pvt. Ltd., Kochi.	Yes.	Agt. No. 10 of 2011-12 dt. 22-08-2011	M/s. Poonam Grahnrman Pvt. Ltd. , Mumbai-400067	306 lakhs	09-08-2011	08-02-2012	55%		Work in progress

T14/ T-1539/ 2011-C	Capital Dredging of basin in front of International Container Transshipment Terminal (ICTT) at Vallarpadam, Cochin Port Trust	Website / News paper	07/04/2011	Two Bid System	26-04-2011	3 nos.	1 no. M/s.Mercator Lines Ltd., Vishakha patnam	2 nos. 1. M/s. Van Oord India Pvt. Ltd., Mumbai 2. M.s. ASR Dredging services Pvt. Ltd., Kochi	Yes.	Agt. No.5 of 2011-12 dtd 27-05-2011	M/s.Mercator Lines Ltd., Vishakhapatnam	608 million	17-05-11	4 months upto 07-09-2011 Extension granted up to 31st Dec.2011	*Work is in progress	Due to monsoon siltation	Balance work of capital dredging in ICTT basin taken up due to abandoning of earlier contract. *Due to monsoon siltation, the exact physical progress could not be evaluated.
T1/ T-1537/ 2011-C	Sweeping cleaning & removal of garbage from the Port premises in W/Island for 3 years	Website / News paper	18/03/2011	Single	29-03-2011	2 nos.	1. Shri. K.C.Paulose 2. M/s. Valley cons	Nil	Yes	Agt. No.9 of 2011-12 dtd 05-07-2011	Shri. K.C. Paulose	66,68,98 4.10	27-04-2011	3 years from 27-4-2011	Nil		Work in progress
T-15/T-1523/ 2010-C	Dredging of maintenance of channel and Basin at Cochin Port for three year from 2011-12 to 2013-14	Website / News paper	27/11/2010	Two Bid System	10-01-2011	5 Nos.	2 nos. 1. M/s.DCI Ltd, Vishakhapatnam 2. M/s. Mobius - DDIL JV, Hyderabad	3 nos. 1.M/s.Inter-national Sea Port Dredging, Chennai 2.M/s. Sical Logistics Ltd. 3.M/s.Jaisu Shipping Co.	Yes	Work order No.T15/T-1523/2010 _C dated 28-04-2011	M/s.DCI Ltd, Vishakhapatnam	319.50crores	Commenced on 06-07/2011	3 years from commencement date	NA Maintenance Dredging		Work in progress
T16/T-1525/20 10-C	Upgradation of Infrastructure at Cochin Fisheries harbour	Website / News paper	02/12/2010	Two Bid System	04-01-2011	5 (One tender without Integrity Pact was not accepted)	3 Nos. 1. M/s. United Builders 2. M/s. T.O. Ittoop & Associates, 3. M/s Thermofab Insulations,	1 No. M/s. Vembanad Constructions	Yes	Agt. No.3 of 2011-12 dtd 03-05-2011	M/s. United Builders, Edapally-24	4,31,01,513	07-03-2011	06-01-2012	60%		Work in progress
T17/T-1526/20 10-C	The Additional works like development of parking area, fencing, compound wall, drain, etc for Inland Waterway Terminals at W/Island & Bolghatty	Website / News paper	03/12/2010	Two Bid System	29/12/ '10	2	2 Nos 1.M/s. XM Constructions 2.M/s. Thermofab Insulations	Nil	Yes	Agt. No.2 of 2011-12 dtd 08-04-2011	M/s. XM Constructions, Border Palace, Kaliparambil, Chellanam P.O., Kochi-8.	1,25,12,167.50/-	18-01-2011	17-04-2011 Extended upto 15-09-2011	99.5%		Work substantially completed

T7/T-1516/10-C	Preparation of Master Plan for redevelopment of W/Island in cochin Port and creation of Business District	Website / News paper	16/08/2010	Two Bid System	30-09-2010	12 nos.	4 nos. 1.M/s. AECOM(I) Pvt. Ltd. 2. M/s. Consulting Engineers Service Pvt. Ltd-Knight Frank(P) Ltd. Consortium 3. M/s.MIR Projects & Consultants-K.C.George Architects & Association-Pointec SA Spain/ND- Consortium 4.i-Maritime Consultancy Pvt. Ltd.-Groupe SCE(I) Pvt. Ltd-infrastructure Development Corporation(Karnataka) - Consortium	8 nos. 1.M/s. Aakar Abhinav Consultants Pvt. Ltd. 2.M/s. Scott Wilson India Pvt. Ltd.- Almondz Global Securities- Consortium 3.Mahindra Consulting Engineers Ltd. 4.M/s.N.M.Salim & Associates-One works SPA Italy- Consortium 5.M/s. WAPCOS Ltd. 6.M/s. Tata Consultang Engineers Ltd. with Crisil Infrastructure Advisory 7. M/s. KITCO Ltd. 8.M/s.IL&FS Infrastructure Development Corporation Ltd.,- Silpa Architects- Consortium	Yes.	Agt.No.21 of 2010-11 dt.25-03-2010	M/s.i-Maritime Consultancy Pvt. Ltd.- Groupe SCE(I) Pvt. Ltd-infrastructure Development Corporation(Karnataka) - Consortium	75 lakhs	29-03-2011	2 ½ months Extension granted up to 15-11-2011	Final Report is awaiting		
T16/T-1503/2010-C	Construction of a Passenger Berth and Allied Facilites for UTL Administration at Cochin Port	Website / News paper	19.02.2010	Two Bid System	06-04-2010	4	1. M/s. Cherian Varkey Construction Co (P) Ltd, Kochi-20 2. M/s. Geo Tech Construction Co (P) Ltd., Kochi-36 3. M/s. Paresh Constructions and Foundations, Mumbai 4. M/s.RDS Projects Ltd., Kochi-20	Nil	Yes	Agt. No.08 of 2010-11 Dt.28-10-2010	M/s.RDS Projects Ltd, Kochi-20	25,99,95,42/-	05-08-2010	04-11-2011 Extended up to 15/01/2012	90%		Work in progress

T1/T-1540/2011-C	Providing barbed wire fencing by the side of NH connectivity road to Vallarpadam at Mulavukadu	Website / News paper	19/04/2011	Single cover	03-05-2011	3 nos.	1. Sri.C.I.Yacob, Muvattupuzha 2.M/s.Manikath Constuction, Cochin-15 3.Sri.Solomon Luiz,Cochin-23	3 nos. 1.M/s.Ants Builders & Developers Pvt. Ltd. 2.Mr.Kunjumon, Thottungal(H), Kumarapuram 3.M/s.Cochin Scaffolding Pvt. Ltd., Kochi.	Yes.	Nil	Sri.Solomon Luiz Cherupunathil H) Vaduthala Cochin-23	30.80 Lakhs	17-10-2011	16-02-2011	8%	-----	Work in progress
------------------	------------------------------------------------------------------------------------------------	----------------------	------------	--------------	------------	--------	---------------------------------------------------------------------------------------------------------	-------------------------------------------------------------------------------------------------------------------------------------------------	------	-----	-------------------------------------------------------	-------------	------------	------------	----	-------	------------------