

**Contracts concluded during June 2011 and Status of Ongoing Contract works as on 30<sup>th</sup> June 2011 (works costing Rs.25 lakhs and above)**  
**under Civil Engg. Department**

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical evaluation	No. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical Progress (%)	Reasons for delay	Remarks
<b><u>Contracts concluded during June 2011</u></b>																	
<b>NIL</b>																	
<b><u>Status of ongoing works</u></b>																	
T14/ T-1539/ 2011-C	Capital Dredging of basin in front of International Container Transhipment Terminal (ICTT) at Vallarpadam, Cochin Port Trust	Website / News paper	07/04/2011	Two Bid System	26/04/ 2011	3 nos.	1 no. M/s.Mercator Lines Ltd., Vishakha patnam	2 nos. 1. M/s. Van Oord India Pvt. Ltd., Mumbai 2. M.s. ASR Dredging services Pvt. Ltd., Kochi	Yes.	Agt. No.5 of 2011-12 dtd 27/05/2011	M/s.Mercator Lines Ltd., Vishakhapatnam	608 million	17/05/11	4 months upto 07/09/2011	12.5%		<i>Balance work of capital dredging in ICTT basin taken up due to abandoning of earlier contract. Work in progress</i>
T1/ T-1537/ 2011-C	Sweeping & removal of garbage from the Port premises in W/Island for 3 years	Website / News paper	18/03/2011	Single	29/03/ 2011	2 nos.	1. Shri. K.C.Paulose 2. M/s. Valley cons	Nil	Yes	Work order No.T1/T-1537/2011-C dated 19/04/2011	Shri. K.C.Paulose	66,68,984.10	27/04/2011	3 years from 27/04/2011			Work in progress
T-15/T-1523/ 2010-C	Dredging of maintenance of channel and Basin at Cochin Port for three year from 2011-12 to 2013-14	Website / News paper	27/11/2010	Two Bid System	10/01/ 2011	5 Nos.	2 nos. 1. M/s.DCI Ltd, Vishakhapatnam 2. M/s. Mobius - DDIL JV, Hyderabad	3 nos. 1.M/s.International Sea Port Dredging, Chennai 2.M/s. Sical Logistics Ltd. 3.M/s.Jaisu Shipping Co.	Yes	Work order No.T15/T-1523/2010_C dated 28/04/2011	M/s.DCI Ltd, Vishakhapatnam	319.50crores	Not commenced.	3 years from commencement date			The work has to be commenced within 30 days from 28/04/2011 Arrangements are being made for mobilising dredgers by DCI Ltd.

T16/T-1525/2010-C	Upgradation of Infrastructure at Cochin Fisheries harbour	Website / News paper	02/12/2010	Two Bid System	04/01/2011	5 (One tender without Integrity Pact was not accepted)	3 Nos. 1. M/s. United Builders 2. M/s. T.O. Ittoop & Associates, 3. M/s Thermofab Insulations,	1 No. M/s. Vembanad Constructions	Yes	Agt. No.3 of 2011-12 dtd 03/05/2011	M/s. United Builders, Edapally-24	4,31,01,513	07/03/2011	06/01/2012	22%		Work in progress
T17/T-1526/2010-C	The Additional works like development of parking area, fencing, compound wall, drain, etc for Inland Waterway Terminals at W/Island & Bolghatty	Website / News paper	03/12/2010	Two Bid System	29/12/'10	2	2 Nos 1.M/s. XM Constructions 2.M/s. Thermofab Insulations	Nil	Yes	Agt. No.2 of 2011-12 dtd 08/04/2011	M/s. XM Constructions , Border Palace, Kaliparambil, Chellanam P.O., Kochi-8.	1,25,12,167.50/-	18/01/2011	17/04/2011 Extended upto 17/05/2011	95%	---	Work of Drain, Footpath, bitumen works, compund wall, etc. in progress
T7/T-1516/10-C	Preparation of Master Plan for redevelopment of W/Island in cochin Port and creation of Business District	Website / News paper	16/08/2010	Two Bid System	30/09/2010	12 nos.	4 nos. 1.M/s. AECOM(I) Pvt. Ltd. 2. M/s. Consulting Engineers Service Pvt. Ltd-Knight Frank(P) Ltd. Consortium 3. M/s.MIR Projects & Consultants-K.C.George Architects & Association-Printec SA Spain/ND- Consortium 4.i-Maritime Consultancy Pvt. Ltd.-Groupe SCE(I) Pvt. Ltd- infrastructure Development Corporation(Karnataka) - Consortium	8 nos. 1.M/s. Aakar Abhinav Consultants Pvt. Ltd. 2.M/s. Scott Wilson India Pvt. Ltd.- Almondz Global Securities-Consortium 3.Mahindra Consulting Engineers Ltd. 4.M/s.N.M.Salim & Associates-One works SPA Italy- Consortium 5.M/s. WAPCOS Ltd. 6.M/s. Tata Consultang Engineers Ltd. with Crisil Infrastructure Advisory 7. M/s. KITCO Ltd. 8.M/s.IL&FS Infrastructure Development Corporation Ltd.,- Silpa Architects-Consortium	Yes.	Agt.No.21 of 2010-11 dt.25/03/2010	M/s.i-Maritime Consultancy Pvt. Ltd.- Groupe SCE(I) Pvt. Ltd- infrastructure Development Corporation(Karnataka) - Consortium	75 lakhs	29/03/2011	2 ½ months	Inception Report submitted. Conceptual Plan awaited.		Work in progress

T2/T-1510 / 2010-C	Construction of a RCC Finger Jetty at Cochin Fisheries harbour	Website / News paper	28-05-2010	Two Bid System	02-07-2010	3	3 Nos. 1. M/s Manikath Constructions 2. M/s. Ittoop & Associates 3. Sri.C.S Abraham	Nil	Yes	Agt.No.14 of 2010-11 dt.21/12/2010	M/s.Manikath Constructions, XXVII/2784, Chakkalakkal Road, Perumanoor P.O, Kochi-15	1,11,50,340 /-	19-10-2010	18-06-2011	68%		work in progress
T16/T-1515/2 010-C	Construction of Ground and Overhead RCC Water Tank and improvements to water supply lines in Cochin Fisheries Harbour	Website / News Paper	20/07/2010	Single	17/08/2010	2	2 1)M/s. Vembanad construction, Ramamangalam 2)M/s. Hash & Co, Cochin-3 .	Nil	Yes	Agt. No. 12 of 2010-11 Dt.17/12/2010	M/s. Vembanad constructions, Kandakottu shopping Arcade, Ramamangalam-686663.	47,92,885/-	21/09/2010	20/06/2011	68%		Work in progress
T16/T-1503/2 010-C	Construction of a Passenger Berth and Allied Facilities for UTL Administration at Cochin Port	Website / News paper	19.02.2010	Two Bid System	06.04.2010	4	1. M/s. Cherian Varkey Construction Co (P) Ltd, Kochi-20 2. M/s. Geo Tech Construction Co (P) Ltd., Kochi-36 3. M/s. Paresh Constructions and Foundations, Mumbai 4. M/s.RDS Projects Ltd., Kochi-20	Nil	Yes	Agt. No.08 of 2010-11 Dt.28/10/2010	M/s.RDS Projects Ltd, Kochi-20	25,99,95,420/-	05-08-2010	04-11-2011	72%		Work in progress
T16/T-1518/ 2010-C	Renovation to Wharf Frontage at Cochin Fisheries Harbour	Website / News paper	06/10/2010	Single	09/11/2010	2	2 Nos. 1. M/s. Hash & Co. 2.M/s. Manikkath Constructions	Nil	Yes	Agt. No.16 of 2010-11	M/s. Hash & Co., W/Island,Cochin-3	77,22,600/-	17/12/2010	16/06/2011	30%		Work in progress