

Contracts concluded during March 2011 and Status of Ongoing Contract works as on 31st March 2011 (works costing Rs.25 lakhs and above)
under Civil Engg. Department

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical evaluation	No. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical Progress (%)	Reasons for delay	Remarks
<u>Contracts concluded during March. 2011</u>																	
								N	I	L							
<u>Status of ongoing works</u>																	
T16/T - 1525/2010-C	Upgradation of Infrastructure at Cochin Fisheries harbour	Website / News paper	02/12/2010	Two Bid System	04/01/2011	5 (One tender without Integrity Pact was not accepted)	3 Nos. 1. M/s. United Builders 2. M/s. T.O. Ittoop & Associates, 3. M/s Thermofab Insulations,	1 No. M/s. Vembanad Constructions	Yes	Service Order No.451000 0287 dated 24/02/2011	M/s. United Builders, Edapally-24	4,31,01,513	07/03/2011	06/01/2012	-		Preliminary works in progress
T17/T - 1526/2010-C	The Additional works like development of parking area, fencing, compound wall, drain, etc for Inland Waterway Terminals at W/Island & Bolghatty	Website / News paper	03/12/2010	Two Bid System	29/12/2010	2	2 Nos 1.M/s. XM Constructions 2.M/s. Thermofab Insulations	Nil	Yes	Work Order No.T17/T1 526/2010-C dated 14/01/2011	M/s. XM Constructions , Border Palace, Kaliparambil, Chellanam P.O., Kochi-8.	1,25,12,167.50/-	18/01/2011	17/04/2011	30%	--	Work of Drain, Fencing, Wet Mix Mecadam, etc. in progress

T14/T-1444/2008-C	Capital cum Maintenance Dredging of channels-Phase-II	Website / News paper	17/06/2008	Two Bid System	29/07/2008	2	1 M/s. Jaisu Shipping Co. Pvt. Ltd., Kandla	1 M/s. BPL-BBC Joint Venture, Mumbai-400 076.	Yes	Agt.No52 of 2008-09 dated 15/12/2008 and Amendment Agt. Dated 12/07/2010	M/s. Jaisu Shipping Co. Pvt. Ltd., Kandla	525.50 crore	11/12/2008	*	96% (Capital Dredging)	Basin dredging delayed due to delay in completion of berth frontage dredging by DP World and due to reduction in capacity & production of the dredgers deployed.	Achieved deemed completion in r/o outer and inner channels on 30/04/2010 and basin dredging is in progress. Expected date of completion in the basin area is May 2011.
T2/T-1510 / 2010-C	Construction of a RCC Finger Jetty at Cochin Fisheries harbour	Website / News paper	28-05-2010	Two Bid System	02-07-2010	3	3 Nos. 1. M/s Manikath Constructions 2. M/s.Ittoop & Associates 3. Sri.C.S Abraham	Nil	Yes	Agt.No.14 of 2010-11 dt.21/12/2010	M/s.Manikath Constructions, XXVII/2784, Chakkalakkal Road, Perumanoor P.O, Kochi-15	1,11,50,340 /-	19-10-2010	18-06-2011	47%		work in progress
T16/T-1515/2010-C	Construction of Ground and Overhead RCC Water Tank and improvements to water supply lines in Cochin Fisheries Harbour	Website/ News Paper	20/07/2010	Single	17/08/2010	2	2 1)M/s. Vembanad construction, Ramamangalam 2)M/s. Hash & Co, Cochin-3 .	Nil	Yes	Agt. No. 12 of 2010-11 Dt.17/12/2010	M/s. Vembanad constructions, Kandakottu shopping Arcade, Ramamangalam-686663.	47,92,885/-	21/09/2010	20/06/2011	38.50 %		Work in progress
T16/T-1503/2010-C	Construction of a Passenger Berth and Allied Facillites for UTL Administration at Cochin Port	Website/ News paper	19.02.2010	Two Bid System	06.04.2010	4	1. M/s. Cherian Varkey Construction Co (P) Ltd, Kochi-20 2. M/s. Geo Tech Construction Co (P) Ltd., Kochi-36 3. M/s. Paresh Constructions and Foundations, Mumbai 4. M/s.RDS Projects Ltd., Kochi-20	Nil	Yes	Agt. No.08 of 2010-11 Dt.28/10/2010	M/s.RDS Projects Ltd, Kochi-20	25,99,95,420/-	05-08-2010	04-11-2011	55 %		work in progress

T2/T-1519/2010-C	Providing water connection to IMU campus at SER area of W/Island	Website / News paper	05/10/2010	Single	30/10/2010	4	4 Nos 1.Sri.Alexander K.John 2.Shri.Premkumar 3.M/s.Southern Constructions 4.Shri.Salil Varghese	Nil	Yes	Service Order No.451000 0281 dated 02/12/2010	Sri.Alexander K.John, Kandakkottu (H), Ramamangalam	34,41,954/-	30/12/2010	12/02/2011	91%		Work in progress
T16/T-1518/2010-C	Renovation to Wharf Frontage at Cochin Fisheries Harbour	Website / News paper	06/10/2010	Single	09/11/2010	2	2 Nos. 1. M/s. Hash & Co. 2.M/s. Manikkath Constructions	Nil	Yes	Service Order No.451000 0280 dated 08/12/2010	M/s. Hash & Co., W/Island, Cochin-3	77,22,600/-	17/12/2010	16/06/2011	1.9%		Work in progress

**Scheduled date of completion of Capital Dredging and Maintenance Dredging work were 31/01/2010 & 31/12/2010 respectively.*

Scheduled date of completion of Capital Dredging in the Outer & Inner channels extended upto 30/04/2010 and that of the ICTT basin extended upto 30/09/2010.

Maintenance Dredging of the deepened channel and basin extended upto 31/03/2011.