

Contracts concluded during April 2011 and Status of Ongoing Contract works as on 30th April 2011 (works costing Rs.25 lakhs and above)
under Civil Engg. Department

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical evaluation	No. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical Progress (%)	Reasons for delay	Remarks
<u>Contracts concluded during April. 2011</u>																	
T-15/T-1523/2010-C	Dredging of maintenance of channel and Basin at Cochin Port for three year from 2011-12 To 2013-14	Website / News paper	27/11/2010	Two Bid System	10/01/2011	5 Nos.	2 nos. 1. M/s.DCI Ltd, Vishakhapatnam 2. M/s. Mobius - DDIL JV, Hyderabad	3 nos. 1.M/s.International Sea Port Dredging, Chennai 2.M/s. Sical Logistics Ltd. 3.M/s.Jaisu Shipping Co.	Yes	Work order No.T15/T-1523/2010_C dated 28/04/2011	M/s.DCI Ltd, Vishakhapatnam	319.50crores	Not commenced	3 years from commencement date			The work have to be commenced within 30 days from 28/04/2011
<u>Status of ongoing works</u>																	
T16/T-1525/2010-C	Upgradation of Infrastructure at Cochin Fisheries harbour	Website / News paper	02/12/2010	Two Bid System	04/01/2011	5 (One tender without Integrity Pact was not accepted)	3 Nos. 1. M/s. United Builders 2. M/s. T.O. Ittoop & Associates, 3. M/s Thermofab Insulations,	1 No. M/s. Vembanad Constructions	Yes	Service Order No.451000 0287 dated 24/02/2011	M/s. United Builders, Edapally-24	4,31,01,513	07/03/2011	06/01/2012	9%		Truss work painting, floor concreting of sheds etc are in progress
T17/T-1526/2010-C	The Additional works like development of parking area, fencing, compound wall, drain, etc for Inland Waterway Terminals at W/Island & Bolghatty	Website / News paper	03/12/2010	Two Bid System	29/12/10	2	2 Nos 1.M/s. XM Constructions 2.M/s. Thermofab Insulations	Nil	Yes	Work Order No.T17/T1 526/2010-C dated 14/01/2011	M/s. XM Constructions , Border Palace, Kaliparambil, Chellanam P.O., Kochi-8.	1,25,12,167.50/-	18/01/2011	17/04/2011 Extended upto 17/05/2011	50%	- - -	Work of Drain, Fencing, Wet Mix Mecadam, compound wall, footpath etc. in progress

T14/T-1444/2008-C	Capital cum Maintenance Dredging of channels-Phase-II	Website / News paper	17/06/2008	Two Bid System	29/07/2008	2	1 M/s. Jaisu Shipping Co. Pvt. Ltd., Kandla	1 M/s. BPL-BBC Joint Venture, Mumbai-400 076.	Yes	Agt.No52 of 2008-09 dated 15/12/2008 and Amendment Agt. Dated 12/07/2010	M/s. Jaisu Shipping Co. Pvt. Ltd., Kandla	525.50 crore	11/12/2008	*	96% (Capital Dredging)	Basin dredging delayed due to delay in completion of berth frontage dredging	*
T2/T-1510 / 2010-C	Construction of a RCC Finger Jetty at Cochin Fisheries harbour	Website / News paper	28-05-2010	Two Bid System	02-07-2010	3	3 Nos. 1. M/s Manikath Constructions 2. M/s.Ittoop & Associates 3. Sri.C.S Abraham	Nil	Yes	Agt.No.14 of 2010-11 dt.21/12/2010	M/s.Manikath Constructions, XXVII/2784, Chakkalakkal Road, Perumanoor P.O, Kochi-15	1,11,50,340 /-	19-10-2010	18-06-2011	52%		work in progress
T16/T-1515/2010-C	Construction of Ground and Overhead RCC Water Tank and improvements to water supply lines in Cochin Fisheries Harbour	Website/ News Paper	20/07/2010	Single	17/08/2010	2	2 1)M/s. Vembanad construction, Ramamangalam 2)M/s. Hash & Co, Cochin-3 .	Nil	Yes	Agt. No. 12 of 2010-11 Dt.17/12/2010	M/s. Vembanad constructions, Kandakottu shopping Arcade, Ramamangalam-686663.	47,92,885/-	21/09/2010	20/06/2011	52%		Work in progress
T16/T-1503/2010-C	Construction of a Passenger Berth and Allied Facilities for UTL Administration at Cochin Port	Website/ News paper	19.02.2010	Two Bid System	06.04.2010	4	1. M/s. Cherian Varkey Construction Co (P) Ltd, Kochi-20 2. M/s. Geo Tech Construction Co (P) Ltd., Kochi-36 3. M/s. Paresh Constructions and Foundations, Mumbai 4. M/s.RDS Projects Ltd., Kochi-20	Nil	Yes	Agt. No.08 of 2010-11 Dt.28/10/2010	M/s.RDS Projects Ltd, Kochi-20	25,99,95,420/-	05-08-2010	04-11-2011	62 %		work in progress
T2/T-1519/2010-C	Providing water connection to IMU campus at SER area of W/Island	Website / News paper	05/10/2010	Single	30/10/2010	4	4 Nos 1.Sri.Alexander K.John 2.Shri.Premkumar 3.M/s.Southern Constructions 4.Shri.Salil Varghese	Nil	Yes	Service Order No.451000 0281 dated 02/12/2010	Sri.Alexander K.John, Kandakkottu (H), Ramamangalam	34,41,954/-	30/12/2010	12/02/2011	94%		Work in progress

T16/T-1518/2010-C	Renovation to Wharf Frontage at Cochin Fisheries Harbour	Website / News paper	06/10/2010	Single	09/11/2010	2	2 Nos. 1. M/s. Hash & Co. 2.M/s. Manikkath Constructions	Nil	Yes	Service Order No.451000 0280 dated 08/12/2010	M/s. Hash & Co., W/Island, Cochin-3	77,22,600/-	17/12/2010	16/06/2011	5.5%		Work in progress
-------------------	--	----------------------	------------	--------	------------	---	--	-----	-----	---	-------------------------------------	-------------	------------	------------	------	--	------------------

**Deemed completion of Capital Dredging in respect of Outer and Inner channel achieved on 30/04/2010.Capital dredging in the ICTT Basin area is yet to be completed. The contract period expired on 31/03/2011.Eventhough extension was granted till completion of capital dredging work or up to 15th May 2011 whichever is earlier as per the terms of the contract, the contractor abandoned the work on 01/04/2011. A short term tender has been invited for carrying out the balance Capital Dredging work in the ICTT Basin keeping the due date as 26/04/2011,and tender evaluation is in progress.*