

**Contracts concluded during Jan. 2011 and Status of Ongoing Contract works as on 31<sup>st</sup> Jan. 2011 (works costing Rs.25 lakhs and above) Under Civil Engg. Department**

Tender no.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Binding (Single/Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical Evaluation	No. and names of parties not qualified after technical Evaluation	Whether Contract awarded to lowest tender/ Evaluated L1	Contract No. and Date	Name of Contractor	Value of contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical progress (%)	Reasons for delay	Remarks
<b>Contracts concluded during Jan. 2011</b>																	
T17/T-1526/2010-C	The Additional works like development of parking area, fencing, compound wall, drain, etc for inland Waterway Terminals at W/Island & Bolgatty	Website/ News paper	13/12/2010	Two bid system	29/12/2010	2	2nos 1.M/s .XM Construction 2 .M/s. Thermofab insulation	Nil	Yes	Work order no. T17/T1526/2010-C Dated 14/01/2011	M/s XM Construction, Border Palace, Kaliparambil, Chellanam P.O.,Kochi-8	1,25,12,167.50/-	18/01/2011	17/04/2011	--	--	Excavation for drain in progress. Other preliminary arrangements in progress
<b>Status of ongoing works</b>																	
T14/T-1444/2008-C	Capital cum maintenance dredging of channels phase-II	Website / news paper	17/06/2008	Two bid system	29/07/2008	2	1 M/s . Jaisu Shipping Co.Pvt.Ltd., Kanadlla	1 M/s. BPL-BBC Joint Venture, Mumbai-400 076	Yes	Agt. No52 of 2008-09 dated 15/12/2008 and Amendment Agt. Dated 12/07/2010	M/s . Jaisu Shipping Co.Pvt.Ltd., Kanadlla	525.50 crore	11/12/2008	*	96%(Capital Dredging )	Basin dredging delayed due to delay in completion of berth frontage dredging by DP world and due to reduction in capacity & production of the Dredgers deployed	Achieved deemed completion in r/o outer and inner channels on 30/04/2010 and basin dredging is in progress
T16/1444/2008-C	Improvement to Roads and Drainage system in CFH	Website / news paper	07/04/2010	Single	30/04/2010	6	6Nos 1. M/s Hash & Co. 2. Shri.C.I.Yacob 3.M/s. Manikkath Constructions 4. Shri.V.M.Jose 5. M/s. Termo Fab Insulation: and 6. M/s.Amcon Pavers(P) Ltd	Nil	Yes	Agt. No.05 of 2010-11 Dt. 04/08/2010	M/s Hash & Co., W/Island, Cochin-3	77,25,195.50	14-06-2010	13-12-2010	100%	Prolonged rain	The work Completed on 15/01/2011

Tender No.	Item/Nature of work	Mode of tender enquiry	Date of publication of NIT	Type of bidding( Single/Two bid system)	Last date of receipt of tender	No. Of tenders received	No. And names of parties qualified after technical evaluation	No. And names of parties not qualified after technical evaluation	Whether contract awarded to lowest tender/Evaluated L1	Contract No. And date	Name of contractor	Value of Contract (Rs).	Date of commencement	Scheduled date of completion of work	Physical progress (%)	Reasons for delay	Remarks
T2/T-1513/2010-C	Reconstruction of Mooring dolphin at South Coal Berth	Website/News paper	16-07-2010	Two bid system	12-08-2010	3	3Nos. 1.Sri. C. S Abraham 2. M/s K. V Joseph & Sons 3. M/s RDS Project Ltd	Nil	Yes	Agt. No. 13 of 2010-11 Dt. 17/12/2010	M/s. K. V. Joseph & Sons, Edappally, Kochi-24	75,78,456/-	15-10-2010	14-10-2011	100%		Work completed on 21/01/2011
T2/T-1510/2010-C	Construction of RCC Finger jetty at Cochin fisheries harbour	Website/News paper	28-05-2010	Two bid system	02-07-2010	3	3 Nos. 1. M/s Manikath Constructions 2. M/s Ittoop & Associates 3. Sri. C. S Abraham	Nil	Yes	Agt. No. 14 of 2010-11 dt. 21/12/2010	M/s. Manikath constructions XXVII/2784, Chalakkal Road, Perumanoor P. O, Kochi-15	1,11,50,340/-	19-10-2010	18-06-2011	19%		
T16/T-1515/2010-C	Construction of Ground and overhead RCC water tank and improvements of water supply lines in Cochin Fisheries harbour	Website/News paper	20-07-2010	Single	17-08-2010	2	2 1. M/s Vembanad construction, Ramamangalam 2. M/s Hash \$ Co, Cochin-3	Nil	Yes	Agt. No. 12 of 2010-11 dt. 17/12/2010	M/s. Vembanad construction, Kandakkottu shopping Arcade, Ramamangalam-686663.	47,92,885/-	21-09-2010	20-06-2011	30%		
T16/T-1503/2010-C	Construction of a Passenger Berth and Allied Facilities for UTL Administration at Cochin Port	Website/News paper	19-02-2010	Two bid system	06-04-2010	4	1.M/s. Cherian Varkey Construction Co. (P) Ltd, Kochi-20 2. M/s Geo Tech Construction Co(P) Ltd, Kochi-36 3. M/s Paresh Constructions and Foundations Mumbai 4. M/s. RDS Projects Ltd., Kochi-20	Nil	Yes	Agt. No.08 of 2010-11 dt. 28/10/2010	M/s RDS Projects Ltd, Kochi-20	25,99,95,420/-	05-08-2010	04-11-2011	28%		Work inProgress

Tender no.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Binding (Single/Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical Evaluation	No. and names of parties not qualified after technical Evaluation	Whether Contract awarded to lowest tender/ Evaluated L1	Contract No. and Date	Name of Contractor	Value of contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical progress (%)	Reasons for delay	Remarks
T2/T-1519/2010-C	Providing water connection to IMU campus at SER area of W/Island	Website / News paper	05/10/2010	Single	30/10/2010	4	4Nos 1. Sri. Alexander K. John 2. Shri Premkumar 3. M/s. Manikkath Construction	Nil	Yes	Service Order No. 4510000281 dated 02/12/2010	Sri. Alexander K. John, Kandakkottu (H), Ramamagalam	34,41,954/-	30/12/2010	12/02/2010	40%		Work in progress
T16/T-1518/2010-C	Renovation to Wharf Frontage at Cochin Fisheries Harbour	Website / News Paper	06/10/2010	Single	09/11/2010	2	2 Nos. 1. M.s Hash & Co. 2. M/s. Manikkath Construction	Nil	Yes	Service Order No. 4510000280 dated 08/12/2010	M/s Hash & Co. , W/Island , Cochin-3	77,22,600/-	17/12/2010	16/06/2011	1%		Work in progress

*\*Scheduled date of completion of Capital Dredging work were 31/01/2010 & 31/01/2010 respectively.*

*Scheduled date of completion of Capital Dredging in the Outer & Inner channels extended up to 30/04/2010 and that of the ICTT basin extended up to 30/09/2010.*

*Maintenance Dredging of the deepened channel and basin extended and basin up to 31/03/2011*