

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 31/05/2018

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Capital Dredging for MULT basin.	36.75	42.26	(+)15%	--	M/s Dredging Corporation of India	--	6 months	--	Tender validity extended up to December 2018 so as to commence dredging work on commencement of storage tank construction by IOCL / Lessees.
2	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%	16 of 2015-16	M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatnam,	10/09/2015 Rescheduled to 12/02/2016	24 months	Sri. Joji Paul, SE (CP)	All marine civil works of Barge Jetty completed on 20/08/2017. Work of MULT jetty is in progress. Provisional extension given up to 31.08.2018.
3	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. E Rema Dy. CE (PD)	Fly over work completed on 31/03/2017. Facility handed over to NHAI and opened to traffic on 17.03.2018. ROB work completed on 30.04.2018. NHAI has been asked to take over the RoB structure immediately.
4	Development of walkway and parking facility from BOT bridge to Alexander Parambithara bridge at NH 47A.	5.78	4.25	(-) 26.4%	4 of 2017-18	M/s Deens Group, Kalamassery, Kochi.	20/05/2017	9 months	Sri. A G Sathyan SE (CM)	Work completed on 19.04.2018.
5	Construction of Jetty and allied facilities for Govt. of India at Cochin Port.	64.049	59.7573	(-) 6.7%	8 of 2017-18	M/s Marymatha Construction Co; Muvattupuzha	26/08/2017	24 months	Sri. Joji Paul, SE (CP)	Work in progress.
6	Dredging for maintenance of channel and basin at Cochin Port for the year 2017-18.	123	88.511	(-) 28.04%	28 of 2017-18	M/s Dredging Corporation of India Ltd.	05/03/2018	12 months	Smt. E Rema Dy. CE (PD)	Work in progress.
7	Refurbishment of South Tanker Berth for laying heat traced pipe line for BPCL-KR at Cochin Port, with grant from BPCL-KR.	22.85	17.87	(-) 21.79%	21 of 2017-18	M/s Goe Tech Threekay JV	22/02/2018	8 months	Smt. E Rema Dy. CE (PD)	Work in progress.
8	Development of two land plots for Govt. of India in W/Island.	10.551	9.496	(-) 10%	6 of 2018-19	M/s Surya Constructions Tripunithura	05/05/2018	9 months	Sri. A G Sathyan SE (CM)	Work in progress.

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
9	Development and Operation of International Ship Repair Facility at Willingdon Island with M/s Cochin Shipyard Ltd.	970	--	--	25 of 2012-13 (Civil)	M/s Cochin Shipyard Ltd; Kochi.	From the date of getting EC.	60 months from the date of award of project.	Chief Mechanical Engineer.	LoA issued to M/s CSL on 19/09/2012 and agreement signed on 24/12/2012. Existing workshop facility together with land area of 8.12 Ha. and adjoining water area of 15 Ha. was handed over to M/s CSL on 12.04.2013. Environmental clearance for the project was obtained from MOE&F on 22.06.2017. After completing the road alignment work, 8.134 Ha. of land was handed over to M/s CSL on 16.10.2017 for second stage development. M/s CSL has informed that they are in receipt of all clearances required for the commencement of construction on 09.01.2018. M/s CSL has issued work order for the project on 18/09/2017 and the work is in progress.
10 a	Supply, Installation, Testing and Commissioning of Pressure Inflatable Boom, 900 mtrs.	3.4949	1.8003 (excluding customs duty)	(-) 48.49	13 of 2016-17	M/s Elastec Inc. 1309 West Main, Carmi, IL 62821, USA.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 10/03/2017.
10 b	Supply, Installation, Testing and Commissioning of Shore Line Clean up Equipments consisting Mini Vacuum Pump, OSD Applicator and Fast Tank 5 sets each.	4.2917	0.6931 (excluding customs duty)	(-) 83.85	11 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 23/03/2017.
10 c	Supply, Installation, Testing and Commissioning of Oil Spill Dispersant-10000 litres,	0.085	0.0855	(+) 0.6	14 of 2016-17	M/s Rochem (India) Pvt. Ltd; 101, HDIL Towers, Anant Kanekar Marg, Bandra East, Mumbai, 400051.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 18/01/2017.

10 d	Supply, Installation, Testing and Commissioning of Sorbent Boom-300 mtrs.	0.081	0.0315	(-) 61.11	12 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	04/08/16	03/01/17	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Item received on 05/01/2017.
10 e	Supply, Installation, Testing and Commissioning of Portable OSD Applicator (15 to 20 litres back pack type)	0.0112	0.0059535	(-) 46.84	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during June 2018.
10 f	Supply, Installation, Testing and Commissioning of OSD Applicator (40 to 50 litres)	0.0363	0.01508	(-) 58.45	--	M/s Hi-Tech Elastomers Ltd; 2, Chirag Apartments, Behind Govt. Polytechnic, Ambawadi, Ahmedabad, 380058	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control.	Expected to be delivered during June 2018.
10 g	Supply, Installation, Testing and Commissioning of Multi Skimmer (Recovery rate not less than 20 cum / hour)	0.7646	Euro 57510	(-) 26.63	17 of 2016-17	M/s Desmi Ro-Clean A/S, Hestehaven 61, DK-5260, Odense S, Denmark.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 17/08/2017.
10 h	Supply, Installation, Testing and Commissioning of Sorbent Pads	0.01136	0.0062425	(-) 45.05	19 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	27/12/2016	26/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 13/05/2017.
10 i	Supply, Installation, Testing and Commissioning of Flex Barge (Capacity not less than 10 ton)	0.7453	0.8984165	(+) 20.54	18 of 2016-17	M/s Aero Marine Pvt. Ltd; 42-43 Lakdi Bunder Road, Darukhana, Mazagaon, Mumbai, 400010.	17/12/2016	16/04/2017	Sri. Shagi Abraham, Manager, Marine Pollution Control	Item received on 25/05/2017.
11	Strengthening of sub transmission and distribution system of power supply at Willingdon Island under IPDS of MoP, Gol.	3.0564	2.4656	(-)19.33	---	M/s Helsa Electricals Pvt. Ltd; Kochi-19.	02/04/2018	8 months	Sri. C Rajasekharan, SE (Ele)	LOA issued on 15.03.2018 and site survey completed.