

IMPLEMENTATION SCHEDULE

PROGRAMME SCHEDULE FOR THE WORK OF CONSTRUCTION OF A SUB WAY / FLY OVER IN FRONT OF THE INTERNATIONAL CONTAINER TRANSSHIPMENT TERMINAL AT VALLARPADAM

Sl. No.	Months	0	1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	18	19	20	21	
		2014				2015												2016					
		Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	
1	Approval of proposal by the Govt.*	08-10-2014																					
2	Submission for NHAI's approval for the entire proposal, revised cost estimate, if any, and final approved tender document for inviting tenders	Target																					
		Achievement	(2 months)																				
3	Tender invitation and Award of work	Target																					
		Achievement				# 17-01-2015																	
4	Work execution & completion	Target																					
		Achievement																					

* GAD approval communicated by NHAI
 # Workorder issued to M/s GPT GEO JV Kolkotta