

Contracts concluded during Dec. 2010 and Status of Ongoing Contract works as on 31st Dec. 2010 (works costing Rs.25 lakhs and above)
under Civil Engg. Department

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical evaluation	No. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical Progress (%)	Reasons for delay	Remarks
Contracts concluded during Dec. 2010																	
T2/T-1519/2010-C	Providing water connection to IMU campus at SER area of W/Island	Website / News paper	05/10/2010	Single	30/10/2010	4	4 Nos 1.Sri.Alexander K.John 2.Shri.Premkumar 3.M/s.Southern Constructions 4.Shri.Salil Varghese	Nil	Yes	Service Order No.451000 0281 dated 02/12/2010	Sri.Alexander K.John, Kandakkottu (H), Ramamangalam	34,41,954/-	30/12/2010	12/02/2011			
T16/T-1518/2010-C	Renovation to Wharf Frontage at Cochin Fisheries Harbour	Website / News paper	06/10/2010	Single	09/11/2010	2	2 Nos. 1. M/s. Hash & Co. 2.M/s. Manikkath Constructions	Nil	Yes	Service Order No.451000 0280 dated 08/12/2010	M/s. Hash & Co., W/Island, Cochin-3	77,22,600/-	17/12/2010	16/06/2011	Work commenced on 17/12/2010		
Status of ongoing works																	
T14/T-1444/2008-C	Capital cum Maintenance Dredging of channels-Phase-II	Website / News paper	17/06/2008	Two Bid System	29/07/2008	2	1 M/s. Jaisu Shipping Co. Pvt. Ltd., Kandla	1 M/s. BPL-BBC Joint Venture, Mumbai-400 076.	Yes	Agt.No52 of 2008-09 dated 15/12/2008 and Amendment Agt. Dated 12/07/2010	M/s. Jaisu Shipping Co. Pvt. Ltd., Kandla	525.50 crore	11/12/2008	*	93.4% (Capital Dredging)	Basin dredging delayed due to delay in completion of berth frontage dredging by DP World and due to reduction in capacity & production of the dredgers deployed.	Achieved deemed completion in r/o outer and inner channels on 30/04/2010 and basin dredging is in progress
T16/T-1506/2010-C	Improvements to Roads and Drainage system in CFH	Website / News paper	07/04/2010	Single	30/04/2010	6	6 Nos 1.M/s. Hash & Co. 2.Shri.C.I.Yacob 3.M/s.Manikkath Constructions 4.Shri.V.M.Jose 5.M/s.Termo Fab Insulations; and 6.M/s.Amcon Pavers (P) Ltd.	Nil	Yes	Work order No.T16/T-1506/2010-C dt.05/06/2010	M/s. Hash & Co., W/Island, Cochin-3	77,25,195.50	14-06-2010	13-12-2010	90%	Prolonged rain	Extension of contract period granted up to 15/01/2011

Tender No.	Item/ Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single/ Two Bid system)	Last date of receipt of tender	No. of tenders received	No. and names of parties qualified after technical evaluation	No. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest tenderer/ Evaluated L1	Contract No. & Date	Name of Contractor	Value of Contract (Rs.)	Date of commencement	Scheduled Date of completion of work	Physical Progress (%)	Reasons for delay	Remarks
T2/T-1513 / 2010-C	Reconstruction of a Mooring dolphin at South Coal Berth	Website / News paper	16-07-2010	Two Bid System	12-08-2010	3	3 Nos. 1. Sri.C.S. Abraham 2. M/s.K.V. Joseph & Sons 3. M/s. RDS Projects Ltd	Nil	Yes	Work order No.T2/T-1513/2010-C dt.05/10/2010	M/s.K.V. Joseph & Sons, Edappally, Kochi-24	75,78,456 /-	15-10-2010	14-01-2011	75%		Piling work completed. Shuttering work for slab in progress
T2/T-1510 / 2010-C	Construction of a RCC Finger Jetty at Cochin Fisheries harbour	Website / News paper	28-05-2010	Two Bid System	02-07-2010	3	3 Nos. 1. M/s Manikath Constructions 2. M/s.Ittoop & Associates 3. Sri.C.S Abraham	Nil	Yes	Work order No.T2/T-1510/2010-C dt.07/10/2010	M/s.Manikath Constructions, XXVII/2784, Chakkalakkal Road, Perumanoor P.O, Kochi-15	1,11,50,340 /-	19-10-2010	18-06-2011	5%		
T16/T-1515/2010-C	Construction of Ground and Overhead RCC Water Tank and improvements to water supply lines in Cochin Fisheries Harbour	Website/ News Paper	20/07/2010	Single	17/08/2010	2	2 1)M/s. Vembanad construction, Ramamangalam 2)M/s. Hash & Co, Cochin-3 .	Nil	Yes	Order No. 451000027 2 Dt.14/09/2010	M/s. Vembanad constructions, Kandakottu shopping Arcade, Ramamangalam-686663.	47,92,885/-	21/09/2010	20/06/2011	10%		
T16/T-1503/2010-C	Construction of a Passenger Berth and Allied Facilities for UTL Administration at Cochin Port	Website/ News paper	19.02.2010	Two Bid System	06.04.2010	4	1. M/s. Cherian Varkey Construction Co (P) Ltd, Kochi-20 2. M/s. Geo Tech Construction Co (P) Ltd., Kochi-36 3. M/s. Paresh Constructions and Foundations, Mumbai 4. M/s.RDS Projects Ltd., Kochi-20	Nil	Yes	T16/T-1503/10-C dated 22.07.2010	M/s.RDS Projects Ltd, Kochi-20	25,99,95,420/-	05-08-2010	04-11-2011	15%		work in progress

*Scheduled date of completion of Capital Dredging and Maintenance Dredging work were 31/01/2010 & 31/12/2010 respectively.

Scheduled date of completion of Capital Dredging in the Outer & Inner channels extended upto 30/04/2010 and that of the ICTT basin extended upto 30/09/2010.

Maintenance Dredging of the deepened channel and basin extended upto 31/03/2011.