

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 08/04/2015

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Capital Dredging for MULT basin.	36.75								Tenders invited with due date of submission on 20/04/2015.
2	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70								Price bid of the pre-qualified bidder opened on 05/03/2015 and IOCL's concurrence for awarding the contract is awaited.
3	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. Susamma Xavier, SE(Dredging)	Work in progress.
4	Re-construction of Q1 berth in Mattancherry Wharf.	4.465	4.777	(+) 6.99	25 of 2014-15	M/s Geo Tech Construction Co. Pvt. Ltd; KSHB Office Complex, 8 th Floor, Panampilly Nagar, Kochi, 682036.	24/11/2014	23/11/2015	Smt. E.Remma, SE (CM)	Work in progress.
5	Dredging for Maintenance of Channels and basin at CoPT for the year 2014-15.	126.00	Reduced contract value of Rs. 150 crores.	(+) 19.05	1 of 2014-15	M/s. Dredging Corporation of India Ltd; Dredging House Vishakhapatnam.	16/04/14	31/03/15 (Revised to 30/04/15)	Smt. Susamma Xavier, SE(Dredging)	Work in progress.
6	Construction of new road and drain (Phase-II) along the eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen SEZ	11.58	10.56	(-) 8.83	9 of 2013-14	M/s K.V.Jacob & Sons Kallappara House Kumarapuram.P.O, Pallikkara, 683565.	21/06/13	12 months	Sri. Joji Paul EE(CP)	Under guarantee up to 12/09/2015.

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
7	Extension of BTP and NCB for Cruise Berthing Facilities	17.035	14.97	(-) 12.11	7 of 2013-14	M/s K.V.Joseph & Sons Engineering Contractors, Kureikkal Building, Edappally, Kochi, 682024.	06/06/13	15 months	Smt. Susamma Xavier, SE(Dredging)	Additional works costing Rs. 4.56 crores entrusted with the contractor on 19/07/14. Extension of contract period tentatively granted up to 30/04/2015.
8	Construction of Drain along the Eastern boundary of BPCL-KR and IOCL premises in Puthuvypeen, SEZ.	3.316	3.05	(-) 8.04	32 of 2012-13	M/s Basil Associates, Basil Arcade, Tripunithura, Ernakulam.	18/01/13	6 months.	Sri. Joji Paul EE(CP)	Under guarantee up to 14/07/2015.

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
9	Design & SITC of Fire Fighting Facilities at Q4 berth in W/Island.	3.31	3.27	(-) 1.21	11 of 2012-13	M/s. Gulf Engineers & Constructors Pvt. Ltd; Chennai.	18/10/12	180 days;	Sri. K V Bhagavat Singh, SE(M)TT	Fire Fighting System under extended guarantee period up to 08/06/2015.
10	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Work progressing slow. Contract further extended up to 31/03/2015. Contractor requested for extension of completion period up to 15/05/2015.