

TENDERS / CONTRACTS UNDER INTEGRITY PACT

AS ON 09/12/2015

I. CIVIL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
1	Refurbishment and Capacity Enhancement of Coastal Liquid Terminal in Cochin Port.	20.49	22.45	(+)9.56%	12 of 2015-16	M/s RDS Projects Ltd; Shihab Thangal Road, Panampilly Nagar, Cochi, 682036.	29/08/2015	12 months	Smt. Susamma Xavier, SE(Dredging)	Mobilization work in progress. Preparatory site work in progress.
2	Capital Dredging for MULT basin.	36.75	42.26	(+)15%		M/s Dredging Corporation of India	Mid of 2016			LOI has been issued to the firm on 17/08/2015.
3	Construction of a Multi User Liquid Terminal (MULT) at Puthuvypeen, Cochin Port on EPC contract basis.	168.70	217.33	(+)28.79%		M/s RKEC Projects Pvt. Ltd; Door No. 10-12-1, Rednam Alcazar, Rednam Gardens, Visakhapatanam, 530020	10/09/2015	24 months	Shri. K.P. Vimalkumar, SE (CP)	Detailed survey of the area completed. Preparatory site work in progress. Performance security furnished on 23/11/2015.
4	Construction of Fly Over and RoB at Vallarpadam.	60.00	59.97	(-) 0.05%	33 of 2014-15	GPT Geo JV, Kolkatta.	09/02/2015	15 months	Smt. Susamma Xavier, SE(Dredging)	Work in progress.
5	Re-construction of Q1 berth in Mattancherry Wharf.	4.465	4.777	(+) 6.99	25 of 2014-15	M/s Geo Tech Construction Co. Pvt. Ltd; KSHB Office Complex, 8 th Floor, Panampilly Nagar, Kochi, 682036.	24/11/2014	23/11/2015	Smt. E.Remma, SE (CM)	Work completed on 23/11/2015.
6	Extension of BTP and NCB for Cruise Berthing Facilities	17.035	14.97	(-) 12.11	7 of 2013-14	M/s K.V.Joseph & Sons Engineering Contractors, Kureikkal Building, Edappally, Kochi, 682024.	06/06/13	15 months	Smt. Susamma Xavier, SE(Dredging)	Additional works costing Rs. 4.56 crores entrusted with the contractor on 19/07/14. Work completed on 31/10/2015.

II. MECHANICAL ENGINEERING CONTRACTS

Sl. No	Name of work and location	Estimated Cost (Rs.) in crores	Tendered Cost (Rs.) in crores	% Above/ Below Schedule of Rates	Agreement No.	Agency	Date of commencement of work	Time of completion	Name & Address of the Engineer in Charge	Remarks
7	Revamping Fire Fighting Facilities at North & South Tanker Berths.	4.80	4.927	(+) 2.65	5 of 2012-13	M/s. Mather & Platt Pumps Ltd; Mumbai.	20/07/12	10 months.	Sri. K V Bhagavat Singh, SE(M)TT	Erection work at site has been completed. Pre-commissioning activities in progress. Contractor has requested for further extension of work.
8	Supply, manning, operation and maintenance of one number pilot launch with steel hull on hire basis to Cochin port Trust.	8.08							Rajesh Velayudhan, Chief Engineer	Tender discharged and refloated with modifications.