

CONTRACTS CONCLUDED AND STATUS OF ONGOING CONTRACT WORKS AS ON 15/02/2011 IN THE MECHANICAL ENGINEERING DEPARTMENT.

Sl. No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of Receipt of tender	Nos of tenders Received	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L I	Contract No & Date	Name of Contractor	Value of Contract (Rs)	Date of commencement	Scheduled Date of Completion of work	Physical Progress (%)	Reasons for delay	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	D/T-2/FF-COT/08(RT)/M Tender for revamping of fire fighting facilities at Cochin Oil Terminal	Open	3.6.09	Two	9.7.09	3 Nos	2Nos 1)M/sBESL Infra projects Ltd, Kochi-30. 2)M/s Chery Tech(India)PrivateLtd, Banglore-34	M/s. Prayaga Engineering Contractors, Ernakulam - 682302.	L1	D/T-2/FF-COT/08(RT)/M dtd. 18/1/2010	M/s Chery Tech(India) Private Ltd, Banglore-34	1,37,48,242/-	1.2.10	31/7/2010	90%	Non avilibility of berth due to egaging of ships	Exteded upto 28/02/11
2	F1/T-12/ Ele.facilities-UTL/09-10/M Tender for providing electrical facilities at the dedicated berth being constructed for UTL Administration	Open	8.2.10	Two	4.3.10	7 Nos.	6 Nos. 1. M/s.A2Z Maintenance & Engg., Gurgeon 2. M/s.ABM Electricals, Kochi-21 3. M/s.Delstar, Aluva - 683 101 4. M/s.Goodwill Power Co. Pvt. Ltd., Kochi - 18 5. M/s.National Electric Co., Kochi - 11 6. M/s.Universal Electricals, Kochi - 19	1 No., M/s.Careems, Kochi - 32	L1	F1/T-12/ Ele.Facilities-UTL/09-10/M dtd. 12/7/2010	M/s.ABM Electricals, Chembumukku, Thrikkakara P.O., Kochi - 21	57,62,353/-	12.7.10	12.12.10	80%	Delay in completion of civil works	
3	F1/T-13/ Semihighmast/09-10/M Tender for providing 5 Nos. semi high mast light towers for the IWT terminals at W/Island and Belagattu	Open	9.3.10	Two	19/4/2010	7 Nos.	4 Nos. 1. M/s.Aster Teleservices Pvt. Ltd., Hyderabad - 500062 2. M/s.Bjaj Electricals, Kochi - 18 3. M/s.Electrofine, Kochi-24.	Nil	L1	F1/T-13/ Semihighmast/09-10/M dtd. 20/8/2010	M/s.Bajaj Electricals, CRL House, Tata Oil Mills road, Kochi - 18	28,50,207/-	20/8/2010	20/11/2010	70%	Delay from Contractor's side	

	Boigatty					4. M/s.Franjo Engg. Corporation, Palakkad-2				10						
4	F1/T-5/IMU-power supply/10/M Tender for "Providing power supply to the Indian Maritime University (IMU) at Willingdon Island"	open	24/09/10	Two	26/10/2010	7Nos 1 M/s Delstar, Aluva 683 101 2 M/sGoodwill Power Company,Kochi-18 3 M/s Technomark Engineers India Pvt. Ltd Trivandrum-10 4 M/s Geresh electricals Cochin-33 5 M/s ABM Electricals, Kochi-21 6 M/s Malabar EnggneeringCompan y, Kozhikode-1 7 M/s Dinu Electricals, Irimpanam-682309	Nil	L1	F1/T-5/IMU-power supply/10/M	M/s Delstar, RexBuilding , R.S Road. Aluva-683 101	Rs 44,92,690/-	31/1/11	30/5/11			