

MECHANICAL ENGINEERING DEPARTMENT
Contracts concluded and Status of Ongoing Contracts works

Sl. No.	Item/Nature of work	Mode of Tender Enquiry	Date of publication of NIT	Type of Bidding (Single / Two Bid System)	Last date of Receipt of tender	Nos of tenders Received	Nos. and names of parties qualified after technical evaluation	Nos. and names of parties not qualified after technical evaluation	Whether contract awarded to lowest Tenderer/ Evaluated L I	Contract No & Date	Name of Contractor	Value of Contract (Rs)	Date of commencement	Scheduled Date of Completion of work	Physical Progress (%)	Reasons for delay	Remarks
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Revamping of fire fighting facilities at Cochin Oil Terminal	Open	3/6/2009	Two	9/7/2009	3 Nos	2Nos M/sBESL Infra projects Ltd, Kochi-30. M/s Chery Tech(India)PrivateLtd, Banglore-34	1No M/s. Prayaga Engineering Contractors, Ernakulam -682302.	L1	D/T-2/FF-COT/08(RT)/M dtd. 18/1/2010	M/s Chery Tech(India) Private Ltd, Banglore-34	1,37,48,242/-	01.02.10	30.7.2010	100%	Presence of ship,rain, Contractors side	work completed on 31.05.2011
2	Providing electrical facilities at the dedicated berth being constructed for UTL Administration	Open	8/2/2010	Two	4/3/2010	7 Nos.	6 Nos. M/s.A2Z Maintenance & Engg., Gurgeon M/s.ABM Electricals, Kochi-21 M/s.Delstar, Aluva - 683 101 M/s.Goodwill Power Co. Pvt. Ltd., Kochi - 18 M/s.National Electric Co., Kochi - 11 M/s.Universal Electricals, Kochi - 19	1 No., M/s.Careems, Kochi - 32	L1	F1/T-12/ Ele.Facilities-UTL/09-10/M dtd. 12/7/2010	M/s.ABM Electricals, Chembumukku, Thrikkakara P.O., Kochi -21	57,62,553/-	12.7.2010	11.12.2010	90%	Delay in completion of civil works	

3	Providing 5 Nos. semi high mast light towers for the IWT terminals at W/Island and Bolgatty	Open	9/3/2010	Two	19/4/2010	4 Nos.	4 Nos. M/s.Aster Teleservices Pvt. Ltd., Hyderabad - 500062 M/s.Bjaj Electricals, Kochi - 18 M/s.Electrofine, Kochi-24. M/s.Franjo Engg. Corporation, Palakkad-2	Nil	L1	F1/T-13/ Semihighmast/09-10/M dtd. 20/8/2010	M/s.Bajaj Electricals, CRL House, Tata Oil Mills road, Kochi -18	28,50,207/-	20.8.2010	19.11.2010	100%	Delay from Contractor's side	Work completed on 11.05.2011
4	Providing power supply to the Indian Maritime University (IMU) at Willingdon Island"	open	24/09/2010	Two	26/10/2010	7Nos	7Nos M/s Delstar, Aluva 683 101 M/s Goodwill Power Company, Kochi-18 M/s Technomark Engineers India Pvt. Ltd Trivandrum-10 M/s Geresh electricals Cochin-33 M/s ABM Electricals, Kochi-21 M/s Malabar EngneeringCompany, Kozhikode-1 M/s Dinu Electricals, Irimpanam-682309	Nil	L1	F1/T-5/IMU- power supply/10/M dated 31/01/2011	M/s Delstar, RexBuilding, R.S Road. Aluva-683 101	Rs 44,92,690/-	31.1.2011	31.05.2011	100%		work completed on 28/05/2011

5	Supply of two nos Harbour Pilot(Light Weigt)	open	10/5/2010	Two	11/15/2010	4Nos	1No. M/s.Elcome Maine Services Pvt. Ltd.,	3Nos	L1	D3/T-7/Harbour Pilot/10-M date: 30/03/2011	M/s Elcome Marine Services Pvt. Ltd., Kochi-15	Rs.42,10,315/-	17.03.2011	07.07.2011	100%			
								M/s Pan India Consultants Pvt. Ltd., Haryana-400 010										
								M/s A.S Moloobhoy & Swons, Mumbai - 400 010										
								M/s. Sunny Internatinal, New Delhi-110 058										
6	Dry leasing one No. Heavy duty reach Stacker for Three years	open	4/5/2011	Two	5/6/2011	3Nos	3Nos	3Nos	L1	D3/T-13/REACH STACKER LEASE/2011-M dated:13/06/2011	M/s Laxmi Cranes&Trailers Pvt. Ltd, Kochi-682 304	Rs. 17,403per shift	12.07.2011	11.07.2014				
								M/s Road Wings International Pvt. Ltd, Mumbai-400 059										
								M/s Purushothaman Cranes Pvt., Chennai-600 012										
								M/s Laxmi Cranes&Trailers Pvt. Ltd,Kochi-682 304										
7	Design, Supply, Installation, testing and commissioning of an ICCP System for Cochin Oil Terminal of CoPT	open	24.11.2010	Two	28.01.2011	5Nos	5nos	5nos	L1	No.F1/T-9/New ICCP system-COT/10/M dated:30/05/2011	M/s Rutledge E&P Pvt Ltd,Mumbai-400 072	1,45,50,000	30.05.2011	28.02.2012	25%			
								M/s Corrtch International Pvt Ltd,Ahmedabad-380 009										
								M/s Corrosion Technology Services Pvt. Ltd, Mumbai-400059										
								M/s Green Science Laboratories Pvt Ltd, Chennai-600 083										
								M/s Raychem RPG Ltd, New Delhi-110058										
								M/s Rutledge E&P Pvt Ltd,Mumbai-400 072										

8	Providing HT power supply to M/s.Ultratech Cements at North End of Willingdon Island.	limited tender	29.09.2011	single	12.10.2011	seven	1) M/s.Imperial Engg.Co. 2) M/s.National Electric Co., 3) M/s.Delstar, Aluva, 4) Universal Electricals, Vytilla, 5) M/s.Dinu Electricals, Irumpanam, 6) A.B.B.Electricals, Cochin, 7) M/s.Goodwill Engineering Company, Cochin 18	N.A.	L1	F1/T-11/HT-Ultratech/11 /M dated: 20/10/2011	M/s.Imperial Engineering Company, Muthoot Towers, M.G.Road, Cochin.	Rs.27,80,051/-	21.10.2011	30.11.2011			
9	Supply of 1 No. Heavy Duty Reach Stacker	Open	11.05.2011	Two	27.06.2011	Four	1 No. - TIL, Kolkatta	3 Nos. - 1) M/s.Cargotech, Bangalore (2) M/s. Roadwings International Pvt. Ltd., Mumbai (3) M/s.Voltas, Kochi	L1	D3/T-14/HD-Reach stacker/11/ M dated: 4/8/2011	M/s.TIL, Kolkatta	2,19,82,385	04.08.2011	Within 2 mnths. Ex-works, Kolkatta	100%	Nil	