Contracts under INTEGRITY PACT in Cochin Port Authority as on 30.09.2026

1. Civil Engineering Department

Sl. No.	Name of work and location	Estimated Cost (Rs. in crores)	Tendered cost (Rs. in crores)	% above/ below SR applicable	Agreement No.	Agency	Date of commen-cement	Time of completion	Physical progress in %	Name of Engineer-in-Charge (EIC) with address	Remarks
1.	Dredging for the maintenance of channels and basins at Cochin Port for the year 2026-27	163.02	190.67	(+)16.96	Under process	M/s. Dredging Corporation of India Ltd.	01/09/2026	12 months. ie. upto 31/08/2027 (Contract period extendable for further 2 years)	8.33	Sri. Muneeb Ansari SE (Dredg.)	
2.	De-siltation of the area under fire pump house at MULT jetty using cutter suction dredger during 2026-27	1.976	1.635	(-)17.25	Under process	M/s. Chenab Enterprise Pvt Ltd, Navi Mumbai	18/09/2026	12 months. ie. upto 17/09/2027 (Contract period extendable for further 2 years)	16.67	Sri. Muneeb Ansari SE (Dredg.)	

3.	Consultancy Services for providing Port led development works and allied facilities with specific emphasis on development of multi modal jetties in eastern or western side of five islands viz. Kavaratti, Agatti, Kadmat, Kalpeni and Minicoy in Lakshadweep	NIL	4.52	NA	Agt. No. 6 of 2022-23	M/s. Assystem India Limited, Chennai formerly known as M/s. L & T Infrastructure Engineering Ltd, Chennai	20/06/2022	12 months Extended upto 31/12/2023 and last extension upto 30/06/2025. Supplementary Agreement executed to extend further upto 28/02/2027	70	Sri. Navneeth Gopal. M, Dy. CE-II	
4.	Upgradation and Modernization of Cochin Fisheries Harbour including providing equipments and Dredging work at Thoppumpady Kochi	91.97	95.5476	(+)3.89	Agt. No. 8 of 2022-23	M/s. RDS Projects Ltd., Shihab Thangal Road, Panampilly Nagar, Kochi-682036	10/02/2024	18 months Extension of contract period granted upto 30/09/2026	71.95	Sri.Muneeb M Ansari, Suptdg. Engineer-II (Dredging)	

5.	Providing Consultancy Services for Preparation of Detailed Project Report, Conducting EIA Study, Providing Project Management Consultancy including Statutory Clearances and O & M Consultancy for the proposed Water Aerodromes at various locations in Lakshadweep Islands, Kochi & other locations in India	8.00	6.99	(-)12.625	Agt. No.2 of 2024-25	M/s. Feedback Highways OMT Pvt. Ltd., First Floor, Tower East, 77A, Sector 18, IFFCO Road, Gurugram – 122015, Haryana.	02/08/2023	18 months Extended upto 01/08/2027.	40	Sri. Navneeth Gopal. M, Dy. CE-II	

6.	Providing Consultancy Services for Construction of Jetties, Landside Facilities etc. at Eastern and Western Side of Kadmath and Kalpeni islands of Union Territory of Lakshadweep	Nil	2.70	NA	Supplimentary Agreement No.06 of 2022-'23	M/s. Assystem India Limited, Chennai	25/11/2024	22 months or 18 months after the commencement of the EPC Contract / Construction Work, whichever is later	76	Sri. Navneeth Gopal. M, Dy. CE-II	
7.	Construction of Jetties, Landside facilities and allied facilities at Eastern and Western sides in Kalpeni Island of Lakshadweep on EPC Contract Basis	339.80+ GST	287.55 + GST	(-) 15.38	Agreement No. 01 of 2026-27	M/s. Vishwa Samudra Engg. Pvt. Ltd. 8th & 9th Floors, Vamsiram Jyothi Valencia, Road No.2, Banjara Hills, Hyderabad,Telangana – 500034.	**30 days from the LoA. i.e. 04/03/2026	36 months from date of commencement of work	0.80	Sri. Navneeth Gopal. M, Dy. CE-II	
8.	Construction of Jetties, Landside facilities and allied facilities at Eastern and Western sides in Kadmath Island of Lakshadweep on EPC Contract Basis	335 + GST	283.68 + GST	(-) 15.32	Agreement No. 02 of 2026-27	M/s. Vishwa Samudra Engg. Pvt. Ltd. 8th & 9th Floors, Vamsiram Jyothi Valencia, Road No.2, Banjara Hills, Hyderabad, Telangana – 500034	**30 days from the LoA. i.e. 05/03/2026	36 months from date of commencement of work	0.80	Sri. Navneeth Gopal. M, Dy. CE-II	

9.	Remodelling of New Administrative Building Phase II	17.82	14.61 + GST	(-) 18.00	Agt. No. 10 of 2026-2027	M/s.Arteriors Build India Pvt. Ltd., 37/2134, 4th floor, Arteriors Tower, MRA plot 78, Opp. OlimughalJuma Masjid, Mavelipuram Junction, Seaport Airport Road, Kakkanad, Kochi-682030	09/05/2026	8 months from the date of commencement of work	20	Sri. Sudhir J Sawant, SE-1	
10.	Reconstruction of Q2-Q3 Berth at Mattancherry Wharf of Cochin Port (Re-Tender)	66.41	55.05 + GST	(-) 17.10	Agt No.16 of 2026-2027	M/s. Luvanta Fortune Private Limited, M-62, 2nd Floor, Samantha Vihar, C S Pur, Khorda, Bhubaneswar, Odisha - 751 017	02/07/2026	18 months	0.75	Sri. T.P.Thadevus, Dy. CE-I	
11.	Revamping Cochin Port Hospital (Re-Tender)	3.30	3.00 + GST	(-) 9.10	To be executed	Sri. T.M.Shaijal, Planway Projects & Infrastructure, Door No.29, DD Oceano Mall, Marine Drive, Cochin- 682011.	04/08/2026	8 months	8	Sri. Sudhir J Sawant, SE-1	

12.	Construction of German Hanger for cruise passengers at Sagarika Cruise Terminal parking area.	2.43	2.27+GST	(-) 6.62	Under process	M/s. T.O.Ittoop& Associates, Kochi	21/09/2026	2.5 months from the date of commencement	5	Sri. Sudhir J Sawant, SE-1	

2. Mechanical Engineering Department

Sl. No.	Name of work and location	Estimated Cost (Rs. in crores)	Tendered cost (Rs. in crores)	% above/ below SR applicable	Agreement No.	Agency	Date of commen-cement	Time of completion	Physical progress in %	Name of Engineer-in-Charge (EIC) with address	Remarks
1.	Operation of 15 Ton ELL Crane, Operation & Maintenance of Electrical,Mechanical and Fire Fighting Installations at the GoI Jetty/Offices at W/Island for a period of 2 years extendable by 1 year at the same terms and conditions ai the discretion of CoPA . GeM Order No.GEMC-511687794527162, dt.02/11/2024	1.91	1.67	(-)12.6	6/2024	M/s.Hi-Tech Enginerring Co., Chinchbunder,Siv Darshan Chsl, Anandrao Sure Marg, Umerkhadi,Mumbai, Maharashtra-400009	03.11.2024	02.11.2026	95.34	Superintending Engineer (Elec)	

2.	No. F1/T-03/ELL Crane-ICG-RT/2021-M Dt: 13/09/2024 In continuation to the Loa No. F1/T-03/ELL Crane-ICG-RT/2021-M Dt: 04/05/2021 AMC of the 15 ton ELL crane installed at ICG Jetty for 5 years after guarantee period	19.65	18.84	(-)4.1	8/2024	M/s.Mukand Limited,Thane Balapur Road,Dighe,Kalwe,Thane, Maharashtra-400605	16. /09/2024	15/09/2029	40.77	Superintending Engineer (Elec)	
3.	LoA No.F-1/T-5/AMC for 5 years for the 15 Ton ELL Crane installed at GoI berth	13.08	13.82	(+)5.6	11/2022	M/s.Mukand Limited,Thane Balapur Road,Dighe,Kalwe,Thane, Maharashtra-400605	16/05/2022	15/05/2027	87.56	Superintending Engineer (Elec)	
4.	Hiring of **1 no** Tug "Ocean Enterprise" for a period of five years w.e.f 11-07-2019, 12.00 Hrs and extended upto to 31-12-2024, 12.00 Hrs from M/s. Petronet LNG Ltd, Kochi.	51.16	31.2065	Nomination basis	8 of 2019-20	M/s. Petronet LNG Limited	11/07/2019	31/05/2027	72.39	Chief Engineer (Marine)	

5.	Hiring of 2 nos 50 Ton B P Tugs for SPM operations from M/s.Petronet LNG Limited, Cochin on Nomination basis for a period of 5 years w.e.f. 31-12-2019	98.45	68.548	Nomination basis	21 of 2019-20	M/s. Petronet LNG Limited, Cochin	31/12/2019	31/05/2027	72.39	Chief Engineer (Marine)	
6.	Revamped Distribution Sector Scheme-Infrastructure Works-RDSS Scheme-60%GBR&40%IEBR	11.45	12.93	(+)12.97	6A Part I of 25-26,6B-Part II of 25-26	M/s.P.J.Joseph & Co, Alappuzha.	23/07/2025	22/09/2026	90	Superintending Engineer (Elec)	
7.	Augmentation of Fire Fighting facility at NTB jetty on turnkey basis for handling POL	29.27	29.90	(+)2.15	To be executed	M/s.Hitek Engg. Services, Mumbai	14/09/2026	13/09/2027	Work not yet started	CME	

3.Marine Department

Sl. No.	Name of work and location	Estimated Cost (Rs. in crores)	Tendered cost (Rs. in crores)	% above/ below SR applicable	Agreement No.	Agency	Date of commen-cement	Time of completion	Physical progress in %	Name of Engineer-in-Charge (EIC) with address	Remarks
1	Supply, manning, operation and maintenance of one No. Pilot Launch with steel hull on hire basis to CoPA for 5 years extendable by 2 years.	7.44	7.066	(-) 5.10	CME 09/2023-24	M/s Reach Asia Pvt. Ltd, Kolkatta-1.	24/01/2024	23/01/2031 (7 years)	35.55	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	
2	Upgradation of VTMS including warranty period and AMC.	12.31	5.59	(-)54.59	DC-1/VTMS/ 2019-20	M/s Wartsila Voyage Ltd; Ireland.	18/01/2020 16/09/2021 16/09/2022	15/09/2021 15/09/2022 15/09/2027	85.01	Dy. Conservator	Up to 15/09/2021 (Installation & Commissioning). Up to 15/09/2022

											(Warranty Period). Up to 15/09/2027 (AMC Period).
3	Hiring of Motor Launch for DM-MMPC (Pollution Boat)	2.79	3.0154	8.03%	MD/DM-MMPC Boat/2024	M/s P J Johnson 24/1401, Elixir Building, Venkitaraman Road, Willingdon Island, Cochin-682003	30/08/2025	29/08/2032 (7 Yeears)	15.87	Sri. Rajesh Velayudhan, Chief Engineer (Marine)	